

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST.

Louisville, KY 40202

Date: December 4, 2020

Current Week Completed Tasks

- Started demoing of doors in stairwell
- Continued to Reframe doors as demoed
- Continued Installing plywood to closeup window and door openings
- Continued installing new trim on interior and exterior of doors and windows
- Stared painting interior frames
- Continued painting doors
- Continued installing doors and hardware
- Started installing library window frames

Upcoming Week Planned Task

- Start installing glass when available
- Continued to reframe doors as demoed in library
- Continue installing doors and hardware
- Continue installing plywood to closeup window and doors openings
- Continued installing new trim
- Start painting the exterior of building weather permitting











