

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST.

Louisville, KY 40202

Date: December 11, 2020

Current Week Completed Tasks

- Started demoing of doors in the library
- Continued to reframe doors as demoed
- Continued Installing plywood to closeup window and door openings
- Continued installing new trim on interior and exterior of doors and windows
- Stared painting the exterior of the building
- Continued installing doors and hardware

Upcoming Week Planned Task

- Start installing glass when available
- Continue installing doors and hardware
- Continued installing new trim
- Continue painting the exterior of building weather permitting







