

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST.

Louisville, KY 40202

Date: December 18, 2020

Current Week Completed Tasks

Continued installing new trim exterior of doors and windows

- Stared installing glass
- Continued installing door hardware

Upcoming Week Planned Task

- Continue installing glass when available do to back order, delivery for glass is scheduled for 12/31
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting







