

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST. Louisville, KY 40202

Date: December 25, 2020

Current Week Completed Tasks

- Continued installing new exterior trim for doors and windows as glass is set
- Continue installing glass as available
- Continued installing door hardware when available
- Continued painting exterior of building

Upcoming Week Planned Task

- Continue installing glass when available. Glass has been backordered, delivery for glass is scheduled for 12/31
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting







