



A.L. POST, INC.

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main St.
Louisville, KY 40202

Date: January 22, 2021

Current Week Completed Tasks

- Installed the last two pieces of glass for the museum area (still waiting on library glass)
- Removed security wall
- Reinstalled carpet in museum area
- Removed tools and cleaned up
- Finished painting interior trim of museum area

Upcoming Week Planned Task

- Continue installing glass when available do to backorder. Delivery for window glass has been delayed.
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting



