



# A.L. POST, INC.

construction

planning

engineering

## Project Status Report

**Project:** SAR Museum Facade

**Location:** 805 West Main ST.  
Louisville, KY 40202

**Date:** January 8, 2021

### Current Week Completed Tasks

- Continued installing new exterior trim for doors and windows as glass is set
- Continue installing door glass
- Continued installing door hardware when available
- Reinstalled exit signs above new doors

### Upcoming Week Planned Task

- Continue installing glass when available do to back order. Delivery for window glass has been delayed, new dates are 1/14 or 1/15
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting



