

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST. Louisville, KY 40202

Date: January 15, 2021

Current Week Completed Tasks

• All work is complete until glass is received

Upcoming Week Planned Task

- Continue installing glass when available do to back order. Delivery for window glass has been delayed.
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting





