

construction

planning

engineering

Project Status Report

Project: SAR Museum Facade

Location: 805 West Main ST.

Louisville, KY 40202

Date: January 29, 2021

Current Week Completed Tasks

- Installed one window and the two door pieces of glass for the library area (still waiting for one window glass for library glass)
- Touched up paint on interior trim of museum area

Upcoming Week Planned Task

- Continue installing glass when available. Do to back order, delivery for window glass has been delayed
- Continue installing door hardware when pulls are available
- Continued installing new trim on exterior of glass when installed
- Continue painting the exterior of building weather permitting (temperatures need to stay above 40 degrees to finish exterior paint)





